

PROCEEDING OF THE DISTRICT LEVEL COMMITTEE HELD UNDER THE CHAIRMENSHIP OF SHRI R. K. DINESH SINGH, IAS, DEPUTY COMMISSIONER, IMPHAL EAST ON 16TH NOVEMBER, 2011 AT 04:00 P.M IN THE CONFERENCE HALL OF "SIRD", POROMPAT, IMPHAL EAST FOR IMPLEMENTATION OF RGGVY SCHEME OF IMPHAL EAST DISTRICT, MANIPUR.

Officers/Members present at Annexure – A

At the outset of the meeting D.C, Imphal East, welcomed all the members present for District Level Co-Ordination Committee. The Superintending Engineer, Electrical Circle No I, Shri Kh. Khamba Singh placed the Key Note Address of the RajiV Ghandhi GramEEn Vidyutikaran Yojna (RGGVY) in Imphal East District.

The details of Major Works to be taken up by this Yojna are detailed below:

1. Construction of 1 x 3.15 MVA, 33/11 KV S/S at Urup
2. Electrification of 61(Sixty-one) Nos of Virgin Villages(UEV)
3. Electrification of 89(Eighty-nine) Nos of Hamlet Villages (HAB)
4. Intensification of 189 (One Hundred Eighty-nine) Nos of Electrified Villages
5. Stringing of about 3 Kms of 3 phase 33 KV Line with ACSR Raccoon Conductor
6. Stringing of about 85 Kms of 1 phase 11 KV HT Line with ACSR Weasel Conductor
7. Stringing of about 77 Kms of 3 phase 11 KV HT Line with ACSR Weasel Conductor
8. Stringing of about 259 Kms of 1 phase 0.23 KV LT Line with ACSR Weasel Conductor
9. Providing of Free Service Connections to 15448 Nos of BPL/AAY Households

The following points were discussed in the meeting with respect to the Agenda:-

Agenda I: Progress Report & Discussion thereof

Shri K. Jila Singh, Convener of the District Level Co-Ordination Committee has shown the Progress of the Implementation as on 31/10/2011 that are as follows:

Ia: Electrification of Un-Electrified Villages(Virgin):	41 out of 62
Ib: Electrification of Hamlet Villages:	43 out of 89
Ic: Intensified Electrification of Electrified Villages:	59 out of 195
Id: BPL/AAY Connections released:	2340 out of 15448

Agenda II: Opinion from DC & Local Representatives

Shri R. K. Dinesh Singh, Deputy Commissioner and Smt P. Bimola Devi, Adaksha have expressed for speedy execution of the remaining villages to complete the Scheme in scheduled time.

Action: EE/IMD


Agenda III: Villages that are not covered by RGGVY(if any)


No complaints or reports from the participants are received in respect of those villages that are not covered in RGGVY Scheme of Imphal East District. If any such villages are detected, the matter will be discussed in the next meeting of the Committee.

Agenda IV: Miscellaneous: No discussion

The meeting concluded with thanks from the Chairman, District Level Co-Ordination Committee, Imphal East for the Implementation of RGGVY Scheme of Imphal East District.


R. K. Dinesh Singh
Chairman


Smt. P Bimola Devi
Local Representative


Kh. Khamba Singh
Nodal Officer


K. Jila Singh
Convener

PHYSICAL PROGRESS REPORT UP TO OCTOBER, 2011 FOR IMPHAL EAST

Sl. No.	Type of Village	As per Scheme	Achievement up to October, 2011	Balance
1.	UEVs <i>Un electrified</i>	61	41	20
2.	DEV	0	0	0
3.	EV	195	55	140
4.	Habitation	89	40	49
5.	Rhhs (APL/BPL)	56.591	2.321	54.27
6.	BPL	15440	2173	13267
7.	Sub-Station	1X3.15MVA at Urup Arati		

PHYSICAL PROGRESS REPORT UP TO OCTOBER, 2011 FOR IMPHAL WEST

Sl. No.	Type of Village	As per Scheme	Achievement up to October, 2011	Balance
1.	UEVs	46	39	7
2.	DEV	0	0	0
3.	EV	112	29	83
4.	Habitation	74	13	61
5.	Habitation	12508	617	11891
6.	Rhhs (APL/BPL)	46.643	2.468	44.175
7.	Sub-Station	1X3.15MVA at Mayang Langjing land handed over to Firm		

FINANCIAL PROGRESS

Sl. No.	Name of Scheme	Scheme Cost (in lakh)	LOA Cost (in lakh)	Amount Released (in lakh)	Amount Utilised (in lakh)	Balance
1.	RGVY Scheme of I/E	3470.40	3521.97	2027.00	2027.00	Nil
2.	RGVY Scheme of I/W	3001.114	3001.11	1755.00	1755.00	Nil

N.B:- U.C submitted & 3rd instalment claimed.

VEI →

RE

TARGET FOR ELECTRIFICATION OF UNELECTRIFIED VILLAGE

Sl. No.	Name of Scheme/District	Total Target	Month wise Target				
			Nov. 2011	Dec. 2011	Jan. 2012	Feb. 2012	March 2012
1.	Imphal East	20	3	4	5	5	3
2.	Imphal West	7	2	2	2	1	

TARGET FOR ELECTRIFICATION FOR BPL

Sl. No.	Name of Scheme/District	Total Target	Month wise Target				
			Nov. 2011	Dec. 2011	Jan. 2012	Feb. 2012	March 2012
1.	Imphal East	13275	2600	2600	2600	2600	2875
2.	Imphal West	11891	2378	2378	2378	2378	2379